



## TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	8/09/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	6:00
Report Number:	101	Finish:	18:00

## WEATHER & GROUND CONDITIONS

Temperature: 17 degrees Wind: 74km/h WE Precip: 6.2 mm (29.6mm over the weekend)

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer		Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11.5	Hanly, Thomas	Operator		Daniel McAufflie	Operator	10
O'SHEA, John	Senior Project Engineer					Jachai Griffiths	Operator	
GRIFFITHS, Ashley	Supervisor					O'Brian, Jamie	Operator	10
SKINNER, Jamie	Supervisor	11.5				O'Reilly, James	Operator	
						Dixon, Warren	Irrigation Installer	
						Mosley, Joshua	Surveyor	4
						Vermeer, Paul	Labourer	10
						Patroni, Rodney	Labourer	10
Total Indirect Personnel onsite:	2							
Total Indirect Personnel hours:	23							
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							
Total Subcontractor on-site:								6
Total Subcontractor hours:								54

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DAH:400	1	Sea Container 20ft	951200	1
Watercart	WC04					Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03					Temp Fence		1
14t Excavator with GPS	EX153	5						
5t Excavator	A118	5						
Padfoot/ Smooth Drum Roller	RR 03							
Multi Roller	256							
Positrak SSL	SSL08	5						
Grader	SLS01							
0	Repairs Required	N/A						
0	Scheduled Service	N/A						
0		N/A						
Total Plant and Equipment Hours:		20						

## DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark  
 Kerbing Plan reissued by TCD  
 Awaiting Direction on Service Clash Forrest Street  
 Awaiting Confirmation on Batters Treatment  
 Awaiting finalised fencing details  
 Awaiting COGG confirmation on "Ballast Pile"  
 Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal  
 Demo and new kerb design not aligning awaiting Porters response

## HSEQ MESSAGES

TCD - Monthly Safety Focus:	Underground Services
TCD - Daily Safety Focus:	Area awareness
Hazards Reported:	Nil
Incident Free Days	16
Other Notes	

## INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented
TGS MB1119-07B implemented (Closure Notification Upcoming)
Letter Drops to Local Businesses notification of works
<b>PRODUCTION (CONSTRUCTION STATUS &amp; PROGRESS)</b>
Laterial install into garden beds@ Forrest st - Chambers and Bayly st
Storm-water pit lid setting
Pavers Pre-start meeting

Photos




**TCD DAILY FIELD REPORT**

Project Name:	Batavia Station Square	Date:	9/09/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	102	Finish:	18:00

**WEATHER & GROUND CONDITIONS**

Temperature: 17 degrees Wind: 23km/h WE Precip: 0 mm

**PERSONNEL**

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer		Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11.5	Hanly, Thomas	Operator		Daniel McAufflie	Operator	10
O'SHEA, John	Senior Project Engineer					Jachai Griffiths	Operator	
GRIFFITHS, Ashley	Supervisor					O'Brian, Jamie	Operator	10
THOMPSON, Cheryl	HSET	11.5				O'Reilly, James	Operator	
SKINNER, Jamie	Supervisor	11.5				Dixon, Warren	Irrigation Installer	3
						Mosley, Joshua	Surveyor	4
						Vermeer, Paul	Labourer	10
						Patroni, Rodney	Labourer	10
						Vac Truck	Vac Truck	6
<b>Total Indirect Personnel onsite:</b>	<b>3</b>							
<b>Total Indirect Personnel hours:</b>	<b>34.5</b>					<b>Total Subcontractor on-site:</b>	<b>8</b>	
<b>Total Direct Personnel onsite:</b>	<b>0</b>					<b>Total Subcontractor hours:</b>	<b>63</b>	
<b>Total Direct Personnel hours:</b>	<b>0</b>							

**PLANT & EQUIPMENT**

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	3	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DAH:400	1	Sea Container 20ft	951200	1
Watercart	WC04					Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03					Temp Fence		1
14t Excavator with GPS	EX153	5						
5t Excavator	A118	10						
Padfoot/ Smooth Drum Roller	RR 03							
Multi Roller	256							
Positrak SSL	SSL08	8						
Grader	SLS01							
0	Repairs Required	N/A						
0	Scheduled Service	N/A						
0		N/A						
<b>Total Plant and Equipment Hours:</b>	<b>26</b>							

**DELAYS-OPPORTUNITY**

New Detail Provided on Centrelink Carpark  
 Kerbing Plan reissued by TCD  
 Awaiting Direction on Service Clash Forrest Street  
 Awaiting Confirmation on Batters Treatment  
 Awaiting finalised fencing details  
 Awaiting COGG confirmation on "Ballast Pile"  
 Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal  
 Demo and new kerb design not aligning awaiting Survey report  
 Sump Levels option provided  
 Confirmation of CCTV Alignment Through Crossing Provided

**HSEQ MESSAGES**

TCD - Monthly Safety Focus:	Underground Services
TCD - Daily Safety Focus:	Lifting
Hazards Reported:	Nil
Incident Free Days	17
Other Notes	

**INCIDENTS & REPORTS**

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

**COMMUNICATIONS**

TGS MB1119-05 Scheme D implemented  
 TGS MB1119-07B implemented (Closure Notification Upcoming)

TCD Internal Audit Commenced

ATCO Gas Inspected Foreshore Drive Post Service Location

**PRODUCTION (CONSTRUCTION STATUS & PROGRESS)**

Setting lids and concrete setting Irrigation Backfill@Centre-link + Country builders  
 Irrigation trenching@Centre-link section  
 Pot holing@Foreshore intersection

Photos

