

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	1/11/2025
Project Location:	Geraldton	Day:	Saturday
Project Number:	TCD-1816	Start:	6:00
Report Number:	147	Finish:	18:30

WEATHER & GROUND CONDITIONS

Temperature: 16-25°C, Wind: 50 km/h SSW, Precip: 0.2 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	
GRIFFITHS, Daniel	Project Manager	12	McGahon,Aideen	Operator	12	Mosley,Joshua	Surveyor	
O'SHEA, John	Senior Project Engineer					Griffiths, Jaquai	Operator	
GRIFFITHS, Ashley	Supervisor					McConnell, Adam	Labourer	12
THOMPSON,Cheryl	HSET					Henelly, DJ	Labourer	12
TONER, Ultan	Supervisor	12				Pavers	Pavers	40
JOGI, Amit	Project Engineer	12						
Total Indirect Personnel onsite:	3		Total Direct Personnel onsite:	2		Total Subcontractor on-site:	3	
Total Indirect Personnel hours:	36		Total Direct Personnel hours:	24		Total Subcontractor hours:	64	

PLANT & EQUIPMENT

Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watcart	A119	9				Site Sentry Tower	NA	2
8T Excavator	AMG 014					Skip Bin	NA	1
Mini Tipper	SLS04	4				Hydrocarbon Bund	NA	1
Skid Steer	SLS03					Temp Fence	NA	1
1t Excavator	SLS02							
8T Excavator (Wheeled)	BCC12							
14t Excavator with GPS	EX197							
Roller	R538	2						
IT Loader	LD011	2						
0	Repairs Required					NA		
0	Scheduled Service					NA		
0	Repairs Required but Operable					NA		
Total Plant and Equipment Hours:		17						

DELAYS-OPORTUNITY

Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation.

Survey data collected for potentially problematic paving areas on foreshore/museum intersection and Forrest street to advise if additional adjustments required.

Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified.

Vacuum truck used for lightpoles in locations indicating possible service interfaces.

Issues around Watercorp Connection Identified

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Cyclones & Wet Weather
TCD - Daily Safety Focus:	Attention to details
Hazards Reported:	Nil
Incident Free Days	3
Other Notes	NA

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ground Prep works, conditioning and rolling for Paving is ongoing

Paver placement at south-east started

Holes dug for signages using Vac Trailer

Root Deflectors placement in the tree pits

Photos

