

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	5/11/2025
Project Location:	Geraldton	Day:	Wednesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	150	Finish:	18:30

WEATHER & GROUND CONDITIONS

Temperature: 14-24°C, Wind: 63 km/h NW, Precip: 8 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	
GRIFFITHS, Daniel	Project Manager	12	McGahon,Aideen	Operator	12	Mosley,Joshua	Surveyor	
O'SHEA, John	Senior Project Engineer					Levy, Laurent	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Griffiths, Jaquai	Operator	10
THOMPSON,Cheryl	HSET					McConnell, Adam	Labourer	12
TONER, Ultan	Supervisor	12				Henelly, DJ	Labourer	12
SKINNER, Jamie	Supervisor	12				Pavers	Pavers	30
JOGI, Amit	Project Engineer	12				Think Water	Irrigation	
Total Indirect Personnel onsite:	5		Total Direct Personnel onsite:	2		Total Subcontractor on-site:	5	
Total Indirect Personnel hours:	58		Total Direct Personnel hours:	24		Total Subcontractor hours:	74	

PLANT & EQUIPMENT

Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
IT Loader	LD011	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watcart	A119	2				Site Sentry Tower	NA	2
8T Excavator	AMG 014	5				Skip Bin	NA	1
Mini Tipper	SLS04					Hydrocarbon Bund	NA	1
Skid Steer	SLS03					Temp Fence	NA	1
1t Excavator	SLS02							
1t Excavator	DEX30							
8T Excavator (Wheeled)	BCC12	4						
14t Excavator with GPS	EX197							
Roller	R538	2						
0	Repairs Required					NA		
0	Scheduled Service					NA		
0	Repairs Required but Operable					NA		
Total Plant and Equipment Hours:	18							

DELAYS-OPPORTUNITY

Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation.

Survey data collected for potentially problematic paving areas on foreshore/museum intersection and forest street to advise if additional adjustments required.

Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified.

Vacuum truck used for light poles in locations indicating possible service interfaces.

Issues around Watercorp Connection Identified

Works stopped multiple times due to rain

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Cyclones & Wet Weather
TCD - Daily Safety Focus:	Planning task
Hazards Reported:	Nil
Incident Free Days	2
Other Notes	NA

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ground Prep works, conditioning and rolling for Paving at intersection is ongoing

Paving at Forrest street entrance is ongoing

Preparation for tree placement is ongoing

Electrical conduits installation in Laneway is ongoing

Holes for furniture footings is ongoing

Photos



