

TCD DAILY FIELD REPORT															
Project Name:	Batavia Station Square					Date:	20/08/2025								
Project Location:	Geraldton					Day:	Wednesday								
Project Number:	TCD-1816					Start:	6:30								
Report Number:	86					Finish:	17:00								
WEATHER & GROUND CONDITIONS															
Temperature: 19 degrees Wind: 56 km/h SW Precip: 38.8mm															
PERSONNEL															
TCD Indirects			TCD Directs			Subcontractors									
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours							
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	10	Khegan Brockman	Labourer	7							
GRIFFITHS, Daniel	Project Manager	11.5	Hanly, Thomas	Operator	10	Laurent Levy	Operator	10							
O'SHEA, John	Senior Project Engineer	10				Daniel McAuffile	Operator	10							
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator								
LOW, June	HSET					O'Brian, Jamie	Operator	10							
SKINNER, Jamie	Supervisor	11.5				O'Reilly, James	Operator								
						Chester, Matt	Gas Fitter								
						Mounsey, Matt	Gas Fitter								
						Herring, Levin	Gas Fitter								
						Mosley, Joshua	Surveyor								
Total Indirect Personnel onsite:	4														
Total Indirect Personnel hours:	43					Total Subcontractor on-site:	3								
Total Direct Personnel onsite:	2					Total Subcontractor hours:	27								
Total Direct Personnel hours:	20														
PLANT & EQUIPMENT															
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty							
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1							
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1							
Positrak	AMG 025	4				Site Sentry Tower		2							
Watercart	WC04	5				Skip Bin		1							
8T Excavator	AMG 014					Hydrocarbon Bund		1							
Mini Tipper	SLS05	4				Temp Fence		1							
1 t Excavator	SLS03														
Padfoot/ Smooth Drum Roller	RR 03														
Multi	256														
Positrak SSL	SSL08	5													
Grader	SLS01	5													
5t Excavator	AMG 007														
1.5 Excavator	AMG 009														
0	Repairs Required	N/A													
0	Scheduled Service	N/A													
0	Repairs required but operable	N/A													
Total Plant and Equipment Hours:		28													
DELAYS-OPPORTUNITY															
Awaiting Detail on Centrelink Carpark															
Awaiting Crossing Details for Forrest Street															
Awaiting Direction on Service Clash Forrest Street															
Awaiting Feedback on Batters Treatment															
Major rain damage															
HSEQ MESSAGES															
TCD - Monthly Safety Focus:	Return to Work														
TCD - Daily Safety Focus:	Manual Handling														
Hazards Reported:	Nil														
Incident Free Days	0														
Other Notes															
INCIDENTS & REPORTS															
INCIDENT	QTY	Comments													
INCIDENT	1	Worker reported minor back strain													
IR	0	NA													
NCR	0	NA													
COMMUNICATIONS															
TGS MB1119-05 Scheme D implemented															
Progress Meeting															
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)															
Dewatering Jobsite			Proof rolling Basecourse Layer 1 Completed and visually inspected by Shire @Chambers,Lot-106 to Forrest street.												
Forrest street Tie in Brick pavers removed/Palletised			Water Main Pressure Testing Witnessed by Glenn Hall												
Forrest street Tie in Kerbing removed			Kerbing/ Blockwork Design Workshopped post progress meeting												
Rolling off @Chambers,Forrest to bring moisture to the top															

Photos



TCD DAILY FIELD REPORT								
Project Name:	Batavia Station Square					Date:	21/08/2025	
Project Location:	Geraldton					Day:	Thursday	
Project Number:	TCD-1816					Start:	6:30	
Report Number:	87					Finish:	18:00	
WEATHER & GROUND CONDITIONS								
Temperature: 20 degrees Wind: 24 km/h SW Precip: 10.2mm								
PERSONNEL								
TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	11.5	Khegan Brockman	Labourer	10.5
GRIFFITHS, Daniel	Project Manager	11.5	Hanly, Thomas	Operator	11.5	Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer	10				Daniel McAuffle	Operator	10.5
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER, Jamie	Supervisor	11.5				O'Reilly, James	Operator	
						Chester, Matt	Gas Fitter	
						Mosley, Joshua	Surveyor	3
Total Indirect Personnel onsite:	4					Total Subcontractor on-site:	5	
Total Indirect Personnel hours:	43					Total Subcontractor hours:	44	
Total Direct Personnel onsite:	2							
Total Direct Personnel hours:	23							
PLANT & EQUIPMENT								
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	4				Site Sentry Tower		2
Watercart	WC04	5				Skip Bin		1
8T Excavator	AMG 014					Hydrocarbon Bund		1
Mini Tipper	SLS05	4				Temp Fence		1
1 t Excavator	SLS03							
Padfoot/ Smooth Drum Roller	RR 03							
Multi	256							
Positrak SSL	SSL08	5						
Grader	SLS01	5						
5t Excavator	AMG 007							
1.5 Excavator	AMG 009							
1	Repairs Required		Grader Tyre Repaired					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:	28							
DELAYS-OPPORTUNITY								
Awaiting Detail on Centrelink Carpark Awaiting Crossing Details for Forrest Street Awaiting Direction on Service Clash Forrest Street Awaiting Feedback on Batters Treatment Minor rain damage Grader down (10am to 12pm)								
HSEQ MESSAGES								
TCD - Monthly Safety Focus:	Return to Work							
TCD - Daily Safety Focus:	Manual Handling							
Hazards Reported:	Nil							
Incident Free Days	1							
Other Notes								
INCIDENTS & REPORTS								
	QTY	Comments						
INCIDENT	0	NA						
IR	0	NA						
NCR	0	NA						
COMMUNICATIONS								
TGS MB1119-05 Scheme D implemented								
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)								
Importing Base-course material			Trenching power/Coms@Bayly street end					
Pushing/Balancing BC @Chambers			Survey Demo pickup @Bayly + Tap height set-out					
Backfilling/Compacting Verges			Kerbing Markup issued to PCE					
Setting tap heights on Lotts and backfilling/Compacting								

Photos



Photos

